

INSPECTION REPORT SUMMARY

Transaction 48290 · v1 · Page 1 of 2

1

ASSIGNMENT HI-{ID}

Harborfield Home Review, fictional residential inspection service. Subject 48 Redwood Place, Harborfield; client Taylor Morgan; inspection August 25, 2026, 09:00-12:10. Inspector: Ellis Navarro, fictional credential DEMO-HI-21. This expanded inspection record addresses visible residential components; it is not a government certification. No unresolved repair negotiation is entered in this report.

2

OBSERVED COMPONENTS

R-01 Roof: viewed from accessible eaves and grade; scattered surface wear, no active leak observed in accessible interior. E-02 Kitchen receptacle: tested at accessible counter location; reset operated. P-03 Hall bath: minor faucet aerator mineral buildup; cleaning advised. H-04 Heating: thermostat call produced warm air at sampled registers; heat exchanger not dismantled. W-05 Rear window: old trim staining, dry to limited surface observation; correlate seller receipt. G-06 Garage: west wall partially concealed by storage.

3

CONDITIONS AT VISIT

Access was arranged through the listing representative for the morning appointment. The residence was occupied, furnished, and served by operating water and electricity. Storage along the west garage wall prevented examination of the lower portion of that wall. Furniture and personal effects were not moved. Weather was dry following several days without measurable rain; an absence of active leakage under those conditions does not establish performance during a storm. Photographs referenced by observation number identify the location of a visible condition and are not a comprehensive photographic inventory. Detached furnishings and personal appliances were outside the assignment.

4

MAINTENANCE AND REFERRAL

Routine sealant renewal at tub and inspection of planter drainage before winter are recommended maintenance, not negotiated seller obligations. Obtain specialized evaluation if water entry recurs at W-05. The inspection did not sample indoor air, test lead, scope the sewer, or establish concealed foundation condition. Buyer acknowledgment is retained; no agreement to waive a separate title or loan condition is included in this report.

5

METHODS AND INACCESSIBLE AREAS

Observations were made from normally accessible floors, exterior grade, and the attic hatch where safe. No finish was removed and no destructive test was performed. A readily accessible switch or faucet was operated once; equipment was not dismantled or subjected to a prolonged load test. The inspector did not survey property lines, measure structural

INSPECTION REPORT SUMMARY

Transaction 48290 · v1 · Page 2 of 2

1

METHODS AND INACCESSIBLE AREAS — CONTINUED

capacity, verify an underground pipe route, or determine code compliance. An item described as serviceable means that the limited operation described was observed, not that its remaining service life was determined. A specialist's evaluation may use additional instruments or access not available during this visit.

2

FOLLOW-UP REGISTER

Keep a repair invoice with the observation number to which it relates, the contractor's scope, and the completion date. An invoice for a single component does not close unrelated observations in the same room. Where a component was inaccessible, later access should be documented before anyone treats that component as examined. Any repair request transmitted by the buyer is separate from this report and requires the parties' written agreement to change the transaction. Reinspection, if ordered, is limited to the stated repaired items and should not be described as a new inspection of the whole property. These observations are not an authorization to enter after possession has transferred.

3

INSPECTOR / RECIPIENT ACKNOWLEDGMENTS

Prepared/issued: /s/ Ellis Navarro — simulated electronic record, August 28, 2026 10:00.

Electronic copy certified complete by the fictional preparer; not a public-official certification or authorization to close.